

STAT

ADMINISTRATIVE - INTERNAL USE ONLY

DATE: MARCH 28, 1984

NOTE TO:

SUBJECT: NBPD WEEKLY

I. ITEMS FOR DCI- NONE

II. EVENTS OF THE WEEK-

A. NEW BUILDING: Bid Package 1- CSR REPORTS THAT EFFORTS TO AWARD THE FIRST CONSTRUCTION CONTRACT ARE PROCEEDING NORMALLY. NO PROTESTS HAVE ARISEN AND CONTRACT AWARD IS STILL PROJECTED FOR MID-APRIL. REQUESTS HAVE BEEN RECEIVED FROM THE LOW BIDDER, HYMAN CONSTRUCTION CO., FOR SITE ACCESS SO THAT THEIR MANAGEMENT PLANNING CAN PROCEED.

B. NEW BUILDING: Bid Package 3- CSR WILL RELEASE THE BID PACKAGE COVERING RENOVATION OF THE POWERHOUSE ON FRIDAY, 29 MARCH. BID OPENING FOR THIS CONTRACT IS SCHEDULED FOR 2 MAY. SITE VISITATION FOR PROSPECTIVE BIDDERS IS SCHEDULED FOR 25 AND 26 APRIL. BASED ON THE GREAT INTEREST SHOWN IN Bid Package 1, P&PD PRODUCTION WAS INCREASED TO 200 COPIES.

C. NEW BUILDING: A-E INCENTIVE AWARD- THE DD/L TRAVELED TO DETROIT ON 27 MARCH TO PRESENT A CHECK TO SMITH, HINCHMAN AND GRYLLS FOR THE INCENTIVES EARNED DURING THE PRELIMINARY DESIGN PHASE OF THE NEW BUILDING PROJECT.

D. TELEPHONE LINE RELOCATION- A C&P CONTRACTOR HAS BEGUN TRENCHING ALONG TURNER RUN ROAD SO THAT TELEPHONE COMPANY LINES CURRENTLY BURIED IN WEST LOT CAN BE MOVED OUT OF THE CONSTRUCTION ZONE OF THE PARKING DECK. THIS PROJECT IS EXPECTED TO BE COMPLETED IN EARLY APRIL.

III. NEXT WEEK-

NEW BUILDING: Bid Package 2- THE FINAL DESIGNS FOR THE NEW OFFICE BUILDING WILL BE SUBMITTED TO THE NATIONAL PLANNING COMMISSION FOR FINAL REVIEW. THE COMMISSION STAFF WILL STUDY THE PLANS FOR APPROXIMATELY 30 DAYS BEFORE FORMULATING RECOMMENDATIONS. FORMAL COMMISSION ACTION ON THIS FINAL PROJECT REVIEW IS NOT EXPECTED BEFORE 31 MAY.